



BOB MCEWAN CONSTRUCTION INC.

Est. 1956

P.O. Box 2845, Gearhart, OR 9718
CCB# 48302

RE: 7TH & MAIN LOW PRESSURE SEWER LINE PROJECT
Schedule

WEEK NO.	DATES	ACTIVITY
1	June 13 – June 17	Fusion Weld 3", 2", 1-1/2" Pipe
2	June 20 – June 24	Fusion Weld 3", 2", 1-1/2" Pipe & Cut Conc and A/C
3	June 27 – July 1	Install 2" & 3" LPSS Main
4	July 5 – July 8	Install 3" LPSS Main
5	July 11 – July 15	Finish 3" LPSS Main
6	July 18 – July 22	Install New Manhole & 1-1/2" LPSS Laterals
7	July 25 – July 29	Install 1-1/2" LPSS Laterals, Pour Concrete Driveway & Walkway
8	August 2 – August 5	Pressure Test HDPE Pipe & Vacuum Test Manhole
9	August 8 – August 12	A/C Repair Road & Drive, Seed Grass Shoulder
10	August 15 – August 16	Engineer Review Project Site